SAS OS — Project Status

All active build projects · Generated 2026-08-12 · Data: live Asana (Build Schedule, Order Numbers) + ops.db

live snapshot | read-only | every row → Asana ↗ | feedback-enabled

0006 1010 1037 1054 1320 1364 1365 1366 1456 1458 1462 1484 1485
1501 1504 1517 1528 1535 1536 1555 1562 1566 1568 1569 1572 1575
1578 1580 1582 1583 1588 1591 1594 1670 7003 7100

1 Project Status Snapshot

live from Asana Build Schedule + ops.db · 2026-08-12

PROJECT	BUILD PACKS OPEN / DONE	COMPLETION	OVERDUE	ASSIGNEE SPREAD (OPEN)	PROCUREMENT STATE (ACTIVE PARTS)	
0006	open 11 / done 0	0%	3 overdue	Danny**2x**, Krystian Kowalczuk**1x**, John Chaves**1x**, Andy**1x**, Joshua**1x**, bart**1x**, Leslie vaughan**1x**, Ramzan**1x**	0 lasercut · 0 need-order · 0 pick	view →
1010	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1037	open 13 / done 0	0%	2 overdue	Andy**13x**	0 lasercut · 0 need-order · 0 pick	view →
1054	open 1 / done 0	0%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1320	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1364	open 2 / done 1	33%	0 overdue	Andy**1x**	0 lasercut · 0 need-order · 0 pick	view →
1365	open 1 / done 0	0%	0 overdue	Andy**1x**	0 lasercut · 0 need-order · 0 pick	view →
1366	open 0 / done 22	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1456	open 1 / done 0	0%	0 overdue	Danny**1x**	0 lasercut · 0 need-order · 0 pick	view →
1458	open 0 / done 4	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1462	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1484	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →

PROJECT	BUILD PACKS OPEN / DONE	COMPLETION	OVERDUE	ASSIGNEE SPREAD (OPEN)	PROCUREMENT STATE (ACTIVE PARTS)	
1485	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1501	open 0 / done 9	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1504	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1517	open 0 / done 10	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1528	open 0 / done 5	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1535	open 0 / done 10	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1536	open 1 / done 12	92%	1 overdue	Andy**1x**	0 lasercut · 0 need-order · 0 pick	view →
1555	open 11 / done 11	50%	0 overdue	Andy**11x**	0 lasercut · 0 need-order · 0 pick	view →
1562	open 0 / done 1	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1566	open 0 / done 16	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1568	open 0 / done 10	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1569	open 0 / done 8	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1572	open 0 / done 15	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1575	open 10 / done 6	38%	10 overdue	Andy**10x**	0 lasercut · 0 need-order · 0 pick	view →
1578	open 0 / done 4	100%	0 overdue	—	0 lasercut · 0 need-order · 0 pick	view →
1580	open 1 / done 0	0%	0 overdue	Andy**1x**	0 lasercut · 0 need-order · 0 pick	view →
1582	open 5 / done 6	55%	0 overdue	Andy**5x**	0 lasercut · 0 need-order · 0 pick	view →
1583	open 1 / done 1	50%	0 overdue	Richard**1x**	0 lasercut · 0 need-order · 0 pick	view →
1588	open 15 / done 0	0%	15 overdue	Andy**15x**	303 lasercut · 2 need-order · 0 pick	view →
1591	open 5 / done 0	0%	1 overdue	Andy**5x**	7 lasercut · 0 need-order · 0 pick	view →

PROJECT	BUILD PACKS OPEN / DONE	COMPLETION	OVERDUE	ASSIGNEE SPREAD (OPEN)	PROCUREMENT STATE (ACTIVE PARTS)	
1594	open 1 / done 0	0%	0 overdue	Andy**1x**	58 lasercut · 3 need-order · 0 pick	view →
1670	open 5 / done 7	58%	0 overdue	Andy**5x**	0 lasercut · 0 need-order · 0 pick	view →
7003	open 1 / done 0	0%	1 overdue	Andy**1x**	0 lasercut · 0 need-order · 0 pick	view →
7100	open 3 / done 5	62%	1 overdue	Andy**2x**	0 lasercut · 0 need-order · 0 pick	view →

ⓘ All figures live. Wrong or changed? report it.

2 Open supplier orders (Order Numbers)

due_on = expected arrival, not confirmed

ORDER	JOB	DUE	STATUS
21237-120826 - CV Library - 2 week access Sales recruitment	1208	2026-08-26	on order
21231-1555 - Thameside Machining - 1555 - Fifth Av Tesla Handrail	1555	2026-08-14	on order
21234-110826 - Underwood - CEMBRE labels	1108	2026-08-14	on order
21229-100826 - Ebay - CNC bits for the lathe - 16-15002-15123	1008	no due	
21223-1588 - Erodatool - Re machine low pro cams	1588	2026-08-24	on order
21220-1313 - Rockthon - cherry picker hire	1313	no due	
21227-1130 - Royal Mail - Bentick face plates - 1243	1130	2026-08-11	overdue
21212-1670 - Alexander pollock Engraving - 1670 - Blackfriars Lane	1670	2026-08-12	on order
21213-1487 - SGP - Glass Adelaide Replacement - 1487	1487	2026-08-20	on order
21207-1575 - Tape switch - replacements - 1575 -	1575	2026-08-12	on order
21206-1855 - Alexander pollock - Engraving BOM - 1588 - America Street No.1	1855	2026-08-21	on order
21205-1514 - Tape switch - tower of London Reorder	1514	2026-08-13	on order
21202-1569 - Machguard - Brooks Roller shutter blind	1569	2026-08-14	on order
21201-1594 - ABCO - 1594 - St Mary Scissor Lift BOM	1594	2026-08-14	on order

ORDER	JOB	DUE	STATUS
21197-1594 - Thameside Machining - 1594 - St Mary Scissor Lift BOM	1594	2026-08-12	on order
21193-1594 - Exact Laser Cut BOM - 1594 - St Mary Scissor Lift BOM	1594	2026-08-12	on order
21191-1555 - GappAutomation - 1555 - Fifth Av Tesla Handrail	1555	2026-08-21	on order
21190-1594 - Gapp Automation - 1594 - St Mary Scissor Lift BOM	1594	2026-08-27	on order
21176-1322 - IDL Powder coating - OWO 1322 front panel	1322	2026-08-12	on order
21175-1588 - DQR Bellows Supplier - 1588 - America 1 Entire	1588	2026-10-15	on order
21133-1580 - Exact Laser Cut BOM - 1580 - Admiralty Single Scissor BOM - SA-42	1580	2026-08-05	overdue
21115-1037 - Exact Laser Cut Rev1 - 1037 - Langley Street Refirb - SA-44	1037	no due	
21116-1130 - Alexander Pollock - engraving Bentick £180	1130	2026-08-14	on order
21016-1575 - DQR Bellows Supplier - 1575 Jenners	1575	2026-08-28	on order
20985-1575 - SG transmission - 1575 Jenners	1575	2026-08-13	on order
20890-1568 - IDL Powder Coating BOM - 1568 - Brook Piano Entire	1568	2026-04-20	overdue
20896-1555 - JAJO - 1555 Fifth Av UL Approved panel	1555	no due	
20717-1569 - SG transmission - 1569 - Brook Stage	1569	2026-09-04	on order
20715-150126 - PARAGON - Fire ALARM, Extinguisher, Lighting and intruder annual servicing 2026 - 2027- 62404	1501	2026-08-21	on order
21226-080826 - OpenAI - API usage credit - SIS/DO hosted AI API/model usage	0808	no due	

ⓘ Report a wrong/changed delivery expectation

Project 0006

11 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
0006 - General Workshop Duties Ramzan	Ramzan	2025-03-21	overdue	Service staff available
0006 - General Workshop Duties	Krystian Kowalczuk	2025-08-26	overdue	Miscellaneous
0006 - General workshop duties Regis	—	2026-02-13	overdue	Workshop General Tasks:
0006 Workshop Standard Duties	John Chaves	no due		Miscellaneous

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
0006 - In office	Andy	no due		Site Work:
0006 - General Workshop Duties Kieran	—	no due		Workshop General Tasks:
0006 - General workshop duties Danny	Danny	no due		Workshop General Tasks:
0006 - General workshop duties Danny	Danny	no due		Workshop General Tasks:
0006 - General Workshop Duties Josh	Joshua	no due		Workshop General Tasks:
0006 - General Workshop Duties Bart	bart	no due		Workshop General Tasks:
0006 - General Workshop Duties Les	Leslie vaughan	no due		Workshop General Tasks:

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1037

13 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1037.1016.BS.2.	Andy	2026-08-11	overdue	Recently Added
1037.1016.BS.3.	Andy	2026-08-11	overdue	Recently Added
1037.1014.M.Gate+Support.	Andy	2026-08-17		1037 - Langley
1037.9991.C.001.	Andy	2026-08-17		Untitled section
1037.9990.A.Cover.	Andy	2026-08-17		Untitled section
1037.9991.A.TapeSwitch.	Andy	2026-08-17		Untitled section
1037.9992.A.Wheelstop Side.	Andy	2026-08-17		Untitled section
1037.9991.C.002.	Andy	2026-08-17		Untitled section
1037.1006.A.Bellows.	Andy	2026-08-17		Untitled section
1037.Langley street_05.03.2026(bellows+tapeswitch).	Andy	2026-08-17		Untitled section
1037.1016.X.ButtonStation.	Andy	2026-08-17		1037 - Langley
1037.9990.A.010.	Andy	2026-08-17		1037 - Langley
1037.9992.A.Wheelstop Bracket Front.	Andy	2026-08-17		1037 - Langley

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1037.1014	0	0	5	0

ⓘ Report a wrong/changed figure

Project 1054

1 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1054.1005.C.DogLegUpgrade	—	no due		Recently Added

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1364

2 open · done 1 · 33% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1364.CityGateHouse_BarrierMOD.	—	no due		1465 - City Gate House, 1364 Telescopic Barrier
1364.1005.C.Straight.	Andy	no due		1465 - City Gate House, 1364 Telescopic Barrier

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1365

1 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1365.1014.R.Gate stopper.	Andy	2026-08-17		Recently Added

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1456

1 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1456 Danny Cox - Apprentice Uni Work	Danny	no due		Engineers Accepted (auto add to projects)

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1536

1 open · done 12 · 92% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1536.Brook Theatre - Handrails.	Andy	2026-08-10	overdue	1536 - Brook Theatre, External Lift - Buckingham Lift - External Manufacturing:

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1536	0	0	0	0
1536.1016	0	0	0	0

ⓘ Report a wrong/changed figure

Project 1555

11 open · done 11 · 50% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1555.1009.P1.	Andy	2026-08-25		1555 - Fifth Ave 854 - Westminster - External:
1555.1008.X2.1.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1008.D.USMachineRoomCabinet.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1008.Q1.DoubleLiftingJig.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1004.G.MainStairFrame.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1003.B.HorizontalStairs.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1014.B.UpperGateFrame.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1092.C.PlatformLift.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1092.F.MotorConnector.	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1092.K.RP_MT_ButtonStation. Rev 1	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:
1555.1004.I.StepBeamFrameBIG	Andy	2026-09-01		1555 - Fifth Ave 854 - Westminster - External:

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1555.1000	0	0	2	0
1555.1009	0	0	5	0

ⓘ Report a wrong/changed figure

Project 1575

10 open · done 6 · 38% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1575.6000.A.Stairs.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1001.A.ServiceHatches.DogLeg.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1008.D.MachineRoomCabinet.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1008.Q4.LiftingJig.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1005.C.DogLeg.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1016.BS.3.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1008.Q1.DoubleLiftingJig.	Andy	2026-08-10	overdue	1575 - Jenners
1575.Jenners, Edinburgh_Engineering Drawing.	Andy	2026-08-10	overdue	1575 - Jenners
1575.6000.I.StepperMotor.	Andy	2026-08-10	overdue	1575 - Jenners
1575.1016.F.Call For Assistance.	Andy	2026-08-10	overdue	1575 - Jenners

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1575.1000	0	0	1	0
1575.1006	0	0	1	0

ⓘ Report a wrong/changed figure

Project 1580

1 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1580.1010.A.ScissorLift_Single.	Andy	2026-09-07		1580 - Admiralty House

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1582

5 open · done 6 · 55% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1582.Russell Square 50-51_EngineeringDrawing.	Andy	2026-08-14		1582 - Russell Square
1582.1008.D1.MachineRoomCabinet.	Andy	2026-08-17		1582 - Russell Square
1582.1016.F.Call For Assistance.	Andy	2026-08-17		1582 - Russell Square
1582.1016.BS.1.	Andy	2026-08-17		1582 - Russell Square
1582.8000.C.StepLockingMechanism.	Andy	2026-08-17		1582 - Russell Square

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1582	0	0	0	0
1582.033	0	0	0	0
1582.1011	0	0	0	0
1582.1016	0	0	0	0
1582.8000	0	0	0	0

ⓘ Report a wrong/changed figure

Project 1583

1 open · done 1 · 50% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1583 - Blenheim Palace - QC Barts Measurement's for his task - Measure the post given to us from site very very accurately	Richard	2026-09-24		Miscellaneous

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 1588

15 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1588.1004.B.MainStairFrame_MOD1.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1003.A.HorizontalStairs.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1008.Q1.DoubleLiftingJig_2.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1001.C.ServiceHatches.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1008.Q1.DoubleLiftingJig.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1025.A.Low.Profile.ScissorLift_rev1.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1008.D1.MachineRoomCabinet.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1016.BS.1.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1006.A.WheelStopPlatform-SS.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1002.G.MT.PitTrimSmall.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1055.A.Hand Held Post.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.America Street, No.1_EngineeringDrawing.	Andy	2026-08-10	overdue	1588 - America Street, No.1

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1588.1025.A.Low.Profile.ScissorLift	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1004.S.BellowScissorFrame.	Andy	2026-08-10	overdue	1588 - America Street, No.1
1588.1004.B.MainStairFrame.	Andy	2026-08-10	overdue	1588 - America Street, No.1

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1588.033	0	0	1	0
1588.034	0	0	1	0
1588.049	0	0	1	0
1588.1000	10	0	0	0
1588.1001	0	0	2	0
1588.1002	0	0	1	0
1588.1003	0	1	3	0
1588.1006	0	0	2	0
1588.1008	6	1	0	0
1588.1016	0	0	2	0
1588.1025	287	0	7	0
1588.414	0	0	0	0

ⓘ Report a wrong/changed figure

Project 1591

5 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1591.7003.TraversingLowProfileShort_MOD1.	Andy	2026-08-10	overdue	1591 - University of Cambridge, Department Geography
1591.1020.A.FreeStandingButtonPost.	Andy	2026-08-14		1591 - University of Cambridge, Department Geography
1591.1002.H.MT.PitTrimPlatform.	Andy	2026-08-14		1591 - University of Cambridge, Department Geography
1591.1020.A.FreeStandingCFAPost.	Andy	2026-08-21		1591 - University of Cambridge, Department Geography
1591.University of Cambridge, Department Geography_Engineering Drawing.	Andy	2026-08-21		1591 - University of Cambridge, Department Geography

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1591.034	0	0	1	0
1591.1016	1	0	0	0
1591.1020	1	0	0	0
1591.7003	5	0	0	0

ⓘ Report a wrong/changed figure

Project 1594

1 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1594.1010.L.ScissorLift_Single_LowProfile 1600.	Andy	2026-08-19		1594 - St Mary of the Angel Church - Metropolitan Lift

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1594.1000	0	0	2	0
1594.1008	0	0	0	0
1594.1010	58	3	14	0

ⓘ Report a wrong/changed figure

Project 1670

5 open · done 7 · 58% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
1670.1016.BS.1.	Andy	2026-08-14		1670 - Blackfriars Lane, No.20
1670.1016.E.Railings.ButtonStation.	Andy	2026-08-17		1670 - Blackfriars Lane, No.20
1670.Blackfriars Lane No.20_EngineeringDrawing.	Andy	2026-08-17		1670 - Blackfriars Lane, No.20
1670.8000.A.StepsPlatform.	Andy	2026-08-17		1670 - Blackfriars Lane, No.20
1670.1008.D.MachineRoomCabinet.	Andy	2026-08-17		1670 - Blackfriars Lane, No.20

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
1670.1002	0	0	0	0
1670.1008	0	0	0	0
1670.1016	0	0	3	0

ⓘ Report a wrong/changed figure

Project 7003

1 open · done 0 · 0% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
7003.B.WheelStop-MT_MOD_1.	Andy	2026-08-10	overdue	Traversing Lift [BAY 5]

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Project 7100

3 open · done 5 · 62% complete

OPEN PACK TASK	ASSIGNEE	DUE	FLAG	SECTION
7100.B.WheelStop-MT_MOD_2.	Andy	2026-08-10	overdue	1578 - Traversing Lift Single scissor lift
7100.TraversingSingle.	Andy	2026-08-17		1578 - Traversing Lift Single scissor lift
7100-Platform surround decking and steps.	—	no due		1578 - Traversing Lift Single scissor lift

Procurement state (active parts, ops.db):

PACK	LASERCUT	NEED-ORDER	ON-ORDER	PICK
No active parts in ops.db for this project				

ⓘ Report a wrong/changed figure

Non-pack / shared tasks

71 open

Workshop duties, QC milestones, in-house machining and other non-4-digit-prefixed Build Schedule tasks. Check individually — several are production-relevant.

TASK	ASSIGNEE	DUE
Ramzan BBQ	—	2024-04-12
Drill Double scissor lift pivots for stock	Ramzan	2024-12-04
QC - 1467.2000.I.MayTecFrame. Copy	—	2024-12-27
General Workshop Duties Paul	Paul Westcott	2025-02-11
QC CONTROL - 1517 - 24-28 Bloomsbury Way - External - Victoria Lift	—	2025-07-28
Late/missing parts	—	2025-07-31
Internal Quarterly 50Ltr BLUE Compressor Inspection	—	2026-06-02
Share EverHour Manufacturing & Install Report	Steven Lyons	2026-07-31
DO NOT USE THIS IS A TEST SIS OF QC CONTROL - 1595 - St George's House	—	2026-08-03
Ramzan manufacture 8 off 1588.1025.A15w complete with jigs.	Ramzan	2026-08-05
INHOUSE Marine Lacquer - 1588 - America 1 Scissor BOM	John Chaves	2026-08-06
Marine Lacquer - 1594 - St Mary Scissor Lift BOM	Andy	2026-08-07

TASK	ASSIGNEE	DUE
Josh Vivekananthan - Wed Jul 22nd 2026 to Fri Aug 7th 2026	Joshua	2026-08-07
QC CONTROL - 1575 - Jenners Edinburgh	Andy	2026-08-10
Josh Vivekananthan - Mon Aug 10th 2026 to Mon Aug 10th 2026	Joshua	2026-08-10
QC Control - 1458 - Traversing R&D	Andy	2026-08-13
2 off 1555. 1009.P.033 - M8 x50 Stainless Modified clevis pin Machining	—	2026-08-14
12 off 1582. 8000.A.203 - Leg Cap Machining	Andy	2026-08-17
QC CONTROL - 1582 - Russel Square No. 50	Andy	2026-08-17
QC CONTROL - 1578 - Traversing Lift - Single Scissor Lift	Andy	2026-08-17
QC CONTROL - 1670 - Blackfriars Lane	Andy	2026-08-17
INHOUSE Machining - 1591 - Traversing replacement Feet	Andy	2026-08-24
QC CONTROL - 1591 - University of Cambridge	Andy	2026-08-24
QC CONTROL - 1594 - St Mary of the Angel Church	Andy	2026-08-24
QC CONTROL - 1037 - Langley Street	Andy	2026-08-24
Sean McAllen - Fri Aug 21st 2026 to Fri Aug 28th 2026	SEAN	2026-08-28
Production 1555.Fifth Ave 854 - LewisGleason_EngineeringDrawing	Andy	2026-09-01
QC CONTROL - 1555 - Fifth Ave 854	Andy	2026-09-01
Andy Easton - Thu Aug 27th 2026 to Tue Sep 1st 2026	Andy	2026-09-01
Internal 50 ltr BLUE Quarterly Compressor Inspection	John Chaves	2026-09-02
Bart Drabik - Tue Sep 1st 2026 to Fri Sep 4th 2026	bart	2026-09-04
QC CONTROL - 1588 - America street No.1	Andy	2026-09-11
Leslie Vaughan - Mon Sep 14th 2026 to Fri Sep 18th 2026	Leslie vaughan	2026-09-18
QC CONTROL - 1513 - 3 Step South Audley	Andy	2026-10-01
QC CONTROL - 1552 - 100 Piccadilly	Andy	2026-10-05
QC CONTROL - [Project Name]	Andy	2026-10-07
John Chaves - Thu Sep 24th 2026 to Fri Oct 9th 2026	John Chaves	2026-10-09
Adam Oryl - Mon Oct 5th 2026 to Fri Oct 9th 2026	Adam Oryl	2026-10-09
QC CONTROL - 1669 - Castle Lane	Andy	2026-11-10
QC CONTROL - 1595 - St George's House	Andy	2026-11-25
QC CONTROL - 1537 - Porchester Hall, Backstage	Andy	2026-12-02
QC CONTROL - 1522 - CHANEL 43CG	—	2026-12-21
Sean McAllen - Tue Dec 22nd 2026 to Wed Dec 23rd 2026	SEAN	2026-12-23

TASK	ASSIGNEE	DUE
QC CONTROL - 1581 Admiralty House	Andy	2026-12-28
QC CONTROL - 1579 - Kensington Park Gardens	Andy	2027-04-01
QC CONTROL -1558 - Taft Museum - US - Internal - Richmond Lift	Andy	2027-06-30
Maintenance	Andy	
Working/meeting from home	Andy	
Production Task - [UPDATE DRAWING NAME]	—	
15m DB cable , 20m station and key switch cables required	Leslie vaughan	
Issue with lift wiring - 1375 - Manchester TH Lift 5	Leslie vaughan	
Train staff	—	
4. Build / Manufacture	—	
Bank Holiday	—	
Single Scissor Lift Size - Prototype	—	
Karols Lunchbox (Dior - Diagnostic Input Output Reader)	—	
Duplicate of Install on site 1278.Meshassembly_Rev1	Andy	
BANK HOLIDAY	—	
Build Schedule Instagantt Names + Colours	—	
General workshop duties, tidying, moving steel etc Les	—	
Build schedule & Engineers tasks update today	Andy	
Furlough Hours Log	—	
owo brass replacements	Andy	
cutting hydraulic hoses	Andy	
smashing up pallets	Andy	
assembling lifting jig	Andy	
Danny workshop activity	Andy	
Build work Complete #ADDITION	Andy	
Pressure gauge test Josh.	Joshua	
006 - General Workshop Activties	Andy	
CSCS training	—	

ⓘ Report a wrong/changed figure

SAS OS · project status snapshot · regenerate via build_os_status.py / cron · Data sources noted above · mistakes captured, not hidden